

**WJC Site - Crozet, VA (VAD003124989)**  
**Generalized Interim Measures Implementation & RCRA Compliance Schedule - Estimated (Update 03)**  
**AEM Project No. 1426-1306**

ID	Task Name	Duration	Start	Finish	2017				2018				2019				2020			
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
1	WJC Site Interim Corrective Measures and RCRA Compliance - Crozet, Virginia	1261 days	Mon 8/15/16	Mon 1/27/20																
2	Task 1: Submit/Review Soil Interim Measures (IM) Work Plans	437 days	Mon 8/15/16	Wed 10/25/17																
3	Received VDEQ Notification to Proceed with IM & Prepare Soil IM Work Plans	1 day	Mon 8/15/16	Mon 8/15/16																
4	Submit Soil IM Work Plans to VDEQ (Rev.00)	1 day	Fri 4/28/17	Fri 4/28/17																
5	Receive Concurrence from VDEQ for the Soil IM Work Plans	54 days	Mon 5/1/17	Fri 6/23/17																
6	Prepare/Submit Soil IM Work Plans for Bid/Contracting	43 days	Mon 7/10/17	Mon 8/21/17																
7	Prepare and Distribute Updated Project Fact Sheet & Mailing Letter	42 days	Thu 9/14/17	Wed 10/25/17																
8	Task 2: Perform Soil Interim Measures (IM) (Estimated Duration)	715 days	Fri 4/28/17	Fri 4/12/19																
9	Receive VDEQ Notification to Proceed with Soil IM & Reporting at Applicable SWMUs and AOCs	56 days	Fri 4/28/17	Thu 6/22/17																
10	Bid Procurement, Contracting, Scheduling, & Logistics	88 days	Mon 7/10/17	Thu 10/5/17																
11	Perform Pre-Characterization Waste Profile Disposal Sampling	152 days	Mon 10/30/17	Fri 3/30/18																
12	Perform Soil IM Excavations at Applicable SWMUs and AOCs	134 days	Mon 4/2/18	Mon 8/13/18																
13	Perform Soil IM Blending at Applicable SWMUs and AOCs (Est. Duration)	120 days	Mon 9/17/18	Mon 1/14/19																
14	Prepare/Submit Soil IM Status/Progress and Completion Reports for Applicable SWMUs and AOCs (Est. Duration)	178 days	Wed 10/17/18	Fri 4/12/19																
15	Task 3: Submit/Review Groundwater (GW) Interim Mesures (IM) Work Plan (Estimated Start)	91 days	Tue 1/29/19	Mon 4/29/19																
16	Submit GW IM Work Plan to VDEQ (Rev.00)	46 days	Tue 1/29/19	Fri 3/15/19																
17	Meeting with VDEQ for the GW IM Work Plan	12 days	Mon 3/18/19	Fri 3/29/19																
18	Prepare/Submit GW IM Work Plan for Bid/Contracting	29 days	Mon 4/1/19	Mon 4/29/19																
19	Task 4: Perform Groundwater (GW) Interim Measures (IM) (Estimated Start)	263 days	Fri 5/10/19	Mon 1/27/20																
20	Receive VDEQ Notification to Proceed with GW IM & Reporting at Applicable SWMUs and AOCs	5 days	Fri 5/10/19	Tue 5/14/19																
21	Perform GW IM & Perform Supplemental Sampling Evluation for Effectiveness (Est. Duration)	199 days	Wed 6/12/19	Fri 12/27/19																
22	Prepare/Submit GW IM Status/Progress and Completion Reports for Applicable SWMUs and AOCs (Length TBD)	200 days	Fri 7/12/19	Mon 1/27/20																
23	Task 5: Semi/Annual Groundwater Sampling Events & Reporting (2018 Semi/Annual)	482 days	Sun 5/6/18	Fri 8/30/19																
24	Perform Semi-Annual Groundwater Sampling Event	7 days	Sun 5/6/18	Sat 5/12/18																
25	Perform Annual Groundwater Sampling Event	16 days	Sun 10/21/18	Mon 11/5/18																
26	Prepare/Submit Annual Groundwater Monitoring Report to VDEQ	180 days	Mon 3/4/19	Fri 8/30/19																
27	Task 6: RCRA Quarterly Inspections for SWMU 6 Compliance (Quarterly - 2018 Shown)	243 days	Mon 3/26/18	Fri 11/23/18																
28	Perform 1st Quarter RCRA Inspection	3 days	Mon 3/26/18	Wed 3/28/18																
29	Perform 2nd Quarter RCRA Inspection	5 days	Mon 5/21/18	Fri 5/25/18																
30	Perform 3rd Quarter RCRA Inspection	5 days	Mon 9/24/18	Fri 9/28/18																
31	Perform 4th Quarter RCRA Inspection	5 days	Mon 11/19/18	Fri 11/23/18																

RCRA & Interim Measures AEM Project Manager: E.Stern Date: 09/04/2018 (Update 03)	Task		Milestone		Rolled Up Task		Rolled Up Progress		External Tasks		External Milestone	
	Progress		Summary		Rolled Up Milestone		Split		Project Summary		Deadline	